Abstract for the work of: PACKAGE No-05 Development of roads and drains at Kasagattapura, Vaderahalli, Kachohalli grama panchayathi Limits and surrounding areas of Yelahanka Assembly Constituency Under Amrutha Nagar Grants ( Fourth and Final )

| Sl No | Particulars | Unit | Quantity | Gravel/ Solid block/ SSM | | Sand | | Remarks |
|---|---|---|---|---|---|---|---|---|
| | | | | Constant | Quantity | Constant | Quantity | |
| 1 | Plain Cement Concrete of mix 1:4:8 | Cum | 64.87 | 0.85 | 55.14 | 0.57 | 36.98 | |
| 2 | Reinforced cement concrete of design mix M20 | Cum | 9.62 | 0.69 | 6.64 | 0.43 | 4.14 | |
| 3 | Embackment gravel | Cum | 349.34 | 1.30 | 454.14 | | | |
| 4 | GSB | Cum | 59.06 | 1.10 | 64.97 | | | |
| 5 | Un-Reinforced cement concrete of design mix M30 | Cum | 59.07 | 0.69 | 40.76 | 0.46 | 27.17 | |
| | Total | | | | 621.64 | | 68.28 | |

| Material | Quantity | Rate | Amount |
|---|---|---|---|
| Size Stone | 0.00 | 184.00 | 0.00 |
| Gravel (Murram) | 454.14 | 60.00 | 27248.52 |
| Jelly / Metal | 167.50 | 126.00 | 21105.20 |
| Sand | 68.28 | 138.00 | 9423.29 |
| | | Total | 57777.01 |